

F.No.I-12011/02/2015-NRLM (RSETI)
Government of India
Ministry of Rural Development
Department of Rural Development

NDCC Building-II, 7th Floor,
Jai Singh Road, New Delhi
Dated: 29th June, .2018

To,

Smt. Radhika Rastogi, IAS,
Deputy Director General,
National Institute of Rural Development & Panchayati Raj,
Rajendera Nagar, Hyderabad-500030.

**Subject: Construction of RSETI Building-Extension of closure clause-
regarding.**


Madam,

I am directed to refer to your D.O. letter dated 30.05.2018 addressed to Joint Secretary (Rural Skills Division) regarding extension of the closure clause for construction of RSETI Building and to say that after evaluating the performance of the construction work of RSETI Building and keeping in view the unavoidable circumstances like Non-allotment of land, delay in handling over the possession by the state govt, non-suitability of the land allotted, litigation on the allotted land, delay in approval of maps by the local authorities, delay in conversion of land use, demand of heavy fees as development charges by the local authorities etc., it has been decided to extend the closure clause for completion of construction of RSETI building by one more year i.e. upto 30.06.2019.

2. The contents of para 1 above may please be brought to the notice of all concerned.

3. This issues with the approval of Secretary (RD).

Yours faithfully,


(Sanjay Kumar)

Under Secretary to the Government of India
Tel: 011- 23438012

Copy for information to:-

1. GM of all RSETI sponsoring banks.
2. Secretary/Principal Secretary (RD) of all States
3. Mission Director, SRLM of all States
4. Shri R.R. Singh, Director General, National Academy of RUDSETI
5. Shri P. Santosh, National Director for RSETIs, National Centre for Excellence of RSETIs (NACER)